

**Bedford County Broadband - Milestone Tracker**

Site Name	Site Address	Tower Type	Landlord	Real Estate	Site Plan	Building Permit	Tower Construction Start	Power Order Status	Fiber/Pole Attachment or MW	Tower Stacking/ Construction Wrap-Up	Action Items/Current Status	
<b>Big Island</b>	1177 Sunset Hill Rd. Big Island	195' Monopole	Georgia Pacific	Complete	X	X	9/21/2019	Ordered on 9-5. Received order cost of \$7714	10/21/2019 Pole attachment completed.	2/12/2020 anticipated stack. 2/20/2020 fencing site cleanup. Due to weather, the anticipated stack date was moved back to 2/21/20. Due to crane stabilization issues, stack date was moved to 2/25/20.	Stacking monopole for 2/12/20 moved back to 2/21/20. Crane was unable to be stabilized at entrance; leveling alternate crane location on 2/21/20. Stack is now scheduled for 2/25/20. Complete compound fencing and wait on power turn up. VDOT approved fiber run to site; will start the run from BIES to the site before end of February 2020.	
<b>Big Island Elementary</b>	1114 Schooldays Rd. Big Island	195' Monopole	Bedford County School System	Complete	X	X	9/12/2019	Ordered on 9-5. Received order cost of \$12405	Commenced fiber run on 10/25/2019	12/18/2019	Awaiting power turn up and fiber connection to MBC/RVBA; anticipated by 2/27/20.	
<b>Montvale</b>	11575 Lynchburg Turnpike Rd. Montvale	195' Self Support	Bedford County	Complete	X	X	N/A - Existing Tower	9/5/2019 ordered. AEP processed on 10-28-2019.	Pole attachment with AEP signed on 11-1-2019	4/1/2020 projected for antenna collocation and turn up	Lease space on tower ( still needs to be worked out with SCS)	
<b>Hardy Collection</b>	1220 Bandy Mill Rd. Hardy	195' Monopole	Bedford County Public Works	Complete	X	X	1/10/2020	11/10/2019 order. 2/15/2020 anticipated completion	MW install anticipated 3/15/2020	anticipated 2/15/20; moved to 2/27/20 due to weather. Moved up from 3/1/20.	caisson Foundation completed on 1/29/2020. Tower stack was anticipated 2/15/20, but delayed due to weather. Stack is now scheduled for 2/27/20.	
<b>Shady Grove</b>	101 Shady Grove Drive Thaxton	195' Monopole	Shady Grove Volunteer EMS	Complete	X	X	12/27/2019	11/10/2019 order. 4/1/2020 anticipated install for live meter	MW install anticipated 3/15/2020	Tower stack attempted 2/10/20 but weather would not permit. Scheduled to stack 2/14/20. If ground is too wet, it will be pushed to 2/15/20. Tower stack complete 2/20/20.	completed caisson Foundation on 1/28/2020.	
<b>McGhee Rd.</b>	1029 McGhee Rd. Bedford	195' Monopole	Bedford Regional Water Authority	Complete	X	X	Construction was anticipated to begin 2/19/2020. Site work will begin 2/24/20.	11/10/2019 order. 2/15/2020 anticipated completion	MW install anticipated 3/15/2020	anticipated 4/15/20	Mobile home to be moved 2/17/20. Civil prep was scheduled 2/20/20; now anticipated on 2/24/20.	
<b>Boonsboro VFD</b>	1065 Lee Jackson Highway Bedford	195' Monopole	Boonsboro Voluteer Fire and Rescue	Complete	X	X	Construction anticipated to begin 2/14/2020	12/10/2019 order. 3/1/2020 anticipated completion for live power	MW install anticipated 3/15/2020	anticipated 4/20/2020	Working with VFD and school to schedule school buses relocation and timeline/schedule - anticipated date unknown. Light pole will be removed and fiber work began on the site on 2/22/20.	
<b>Moneta</b>	3303 Horeshoe Bend Rd. Moneta	195' Monopole	Private Land Owner	Lease signed by landowner; awaiting site plan and building permit application and approval for BCBA signature.	SRP approved by Planning Commission 2/18/20. BRT may now submit site plan and building permit to be considered for approval.		Construction anticipated to begin 4/1/2020	11/10/2019 order. Held to 4/1/2020	Fiber run anticipated 5/1/2020	anticipated 6/30/2020	SHPO must be amended due to site change and order new geotech. BRT has reordered all services. NEPA and SHPO addendum is 30 days out (mid-March 2020). BRT to submit site plan and building permit application to be considered for approval. Anticipated date of submission to County Planning is 2/27/20.	
<b>Huddleston</b>	2967 Fairview Church Rd. Huddleston	195' Monopole	Bedford County Public Works	Complete	X	X	11/15/2019	11/1/2019 ordered. 12/13/2019 completion	Fiber install and aerial run anticipated by 3/15/2020	anticipated 3/17/2020	Drilled caisson Foundation completed on 1-27-2020; fence and grounding work complete 2/20/20. Power is scheduled to turn on 3/3/20.	
<b>New London</b>	1375 West London Park Drive Forest	140' Water Tank	Bedford Regional Water Authority	Pending lease signing - BRT to submit specifications to BRWA for review.	X	X	N/A - Existing Water tank	11/10/2019 order. 12/15/2019 completion	MW install anticipated 4/1/2020	anticipated 5/10/2020	Received BP on 2/5/2020. Waiting on Lease review, comments, and then execution of lease. Install 3-15-2020	
<b>Wheat Valley Reservoir</b>	6178 Wheat Valley Rd. Bedford	195' Monopole	Bedford Regional Water Authority	Pending lease signing - BRT to submit updated plans to BRWA for review.	County is awaiting information from BRT in order to complete review of application.		Construction anticipated to begin 3/1/2020	11/10/2019 order. 3/1/2020 anticipated completion	MW install anticipated 4/15/2020	anticipated 5/15/2020	lease execution and awiting new enginner/survey sheet needed for BP	
<b>Landfill/ Recycle Center</b>	1060 Recycle Road, Bedford	195' Monopole	Bedford County Public Works	Complete	X	X	2/3/2020	11/10/2019 order. 3/15/2020 anticipated completion	MW install anticipated 4/20/2020	anticipated 5/15/2020	Site is Construction ready for Drilled caisson foundation next week.	
<b>Complete</b>				<b>Underway</b>				<b>On Hold</b>				