

Bedford County Broadband - Milestone Tracker

Site Name	Site Address	Tower Type	Landlord	Real Estate	Site Plan Approved?	Building Permit	Tower Construction Start	Power Order Status	Fiber/Pole Attachment or MW	Tower Stacking/Construction Wrap-Up	Action Items/Current Status
Big Island	1177 Sunset Hill Rd. Big Island, Va. 24526	195' Monopole	Georgia Pacific	Complete	X	X	9/21/2019	Ordered on 9-5. Received order cost of \$7714	10/21/2019 Pole attachment completed.	2/12/2020 stack. 2/20/2020 fencing site cleanup.	Stacking monopole for 2/12/2020. Complete compound fencing and wait on power turn up.
Big Island Elementary	1114 Schooldays Rd. Big Island, Va 24526	195' Monopole	Bedford County School System	Complete	X	X	9/12/2019	Ordered on 9-5. Received order cost of \$12405	Commenced fiber run on 10/25/2019	12/18/2019	Awaiting power turn up and fiber connection to MBC/RVBA
Montvale	11575 Lynchburg Turnpike Rd. Montvale, Va. 24122	195' Self Support	Bedford County	Complete	X	X	N/A - Existing Tower	9/5/2019 ordered. AEP processed on 10-28-2019.	Pole attachment with AEP signed on 11-1-2019	4/1/2020 projected for antenna collocation and turn up	Lease space on tower (still needs to be worked out with SCS)
Hardy Collection	1220 Bandy Mill Rd. Hardy, Va 24101	195' Monopole	Bedford County Public Works	Complete	X	X	1/10/2020	11/10/2019 order. 2/15/2020 anticipated completion	MW install anticipated 3/15/2020	anticipated 3/1/2020	caisson Foundation completed on 1/29/2020.
Shady Grove	101 Shady Grove Drive Thaxton, VA. 24174	195' Monopole	Shady Grove Volunteer EMS	Complete	X	X	12/27/2019	11/10/2019 order. 4/1/2020 anticipated install for live meter	MW install anticipated 3/15/2020	anticipated 3/15/2020	completed caisson Foundation on 1/28/2020.
McGhee Rd.	1029 McGhee Rd. Bedford, Va 24523	195' Monopole	Bedford Regional Water Authority	Complete	X	X	Construction anticipated to begin 2/19/2020	11/10/2019 order. 2/15/2020 anticipated completion	MW install anticipated 3/15/2020	anticipated 4/15/2020	Mobile home to be moved 2/17/20. Civil prep scheduled 2/20/20.
Boonsboro VFD	1065 Lee Jackson Highway Bedford, Va 24503	195' Monopole	Boonsboro Voluteer Fire and Rescue	Complete	X	X	Construction anticipated to begin 2/14/2020	12/10/2019 order. 3/1/2020 anticipated completion for live power	MW install anticipated 3/15/2020	anticipated 4/20/2020	Working with VFD and school to schedule school buses relocation and timeline/schedule
Moneta	3303 Horeshoe Bend Rd. Moneta, Va 24121	195' Monopole	Private Land Owner	Lease signed by landowner, awaiting SRP process before BCBA signature	SRP required. Scheduled for 2/18/20 Planning Commission Meeting		Construction anticipated to begin 4/1/2020	11/10/2019 order. Held to 4/1/2020	Fiber run anticipated 5/1/2020	anticipated 6/30/2020	SRP Hearing on Feb 18
Huddleston	2967 Fairview Church Rd. Huddleston, Va 24104	195' Monopole	Bedford County Public Works	Complete	X	X	11/15/2019	11/1/2019 ordered. 12/13/2019 completion	Fiber install and aerial run anticipated by 3/15/2020	anticipated 3/17/2020	Drilled caisson Foundation completed on 1-27-2020
New London	1375 West London Park Drive Forest, Va. 24551	140' Water Tank	Bedford Regional Water Authority	Pending lease signing - BRT to submit specifications to BRWA for review.	X		N/A - Existing Water tank	11/10/2019 order. 12/15/2019 completion	MW install anticipated 4/1/2020	anticipated 5/10/2020	Received BP on 2/5/2020. Waiting on Lease review, comments, and then execution of lease. Install 3-15-2020
Wheat Valley Reservoir	6178 Wheat Valley Rd. Bedford, Va 24523	195' Monopole	Bedford Regional Water Authority	Pending lease signing - BRT to submit updated plans to BRWA for review.	County is awaiting information from BRT in order to complete review of application.		Construction anticipated to begin 3/1/2020	11/10/2019 order. 3/1/2020 anticipated completion	MW install anticipated 4/15/2020	anticipated 5/15/2020	lease execution and awaiting new engineer/survey sheet needed for BP
Landfill/Recycle Center	1060 Recycle Road, Bedford, VA 24523	195' Monopole	Bedford County Public Works	Complete	X	X	2/3/2020	11/10/2019 order. 3/15/2020 anticipated completion	MW install anticipated 4/20/2020	anticipated 5/15/2020	Site is Construction ready for Drilled caisson foundation next week.

	Complete
	Underway
	On Hold