

Bedford County Broadband - Milestone Tracker - 3/6/2020

Site Name	Site Address	Tower Type	Landlord	Real Estate	Site Plan	Building Permit	Tower Construction Start	Power Order Status	Fiber/Pole Attachment or MW	Tower Stacking/ Construction Wrap-Up
Big Island	1177 Sunset Hill Rd. Big Island	195' Monopole	Georgia Pacific	X	X	X	9/21/2019	Ordered on 9/5/19	Pole attachment completed 10/21/19.	Stack anticipated for 3/5/20 - UNKNOWN STATUS. Previous anticipated stack dates were 3/3/20, 2/28/20, 2/25/20, 2/21/20 (crane stabilization issues), and 2/12/20. Fencing site clean up completed 2/20/20.
Big Island Elementary	1114 Schooldays Rd. Big Island	195' Monopole	Bedford County School System	X	X	X	9/12/2019	Ordered on 9/5/19. Anticipated turn on date 3/17/20. Previously anticipated for 2/27/20.	Fiber run completed. Waiting to connect by 4/2/20.	12/18/2019
Montvale	11575 Lynchburg Turnpike Rd. Montvale	195' Self Support	Bedford County	X	X	X	N/A	Ordered on 9/5/2019. AEP processed on 10/28/19.	Pole attachment signed on 11/1/19.	Anticipated date for antenna collocation and turn up is 4/1/20.
Hardy Collection	1220 Bandy Mill Rd. Hardy	195' Monopole	Bedford County Public Works	X	X	X	1/10/2020	Ordered on 11/10/19. Anticipated completion 3/17/20. Previously anticipated for 2/15/20.	MW install anticipated 3/25/20. Previously anticipated for 3/15/20.	Stack anticipated for 2/28/20 - UNKNOWN STATUS. Previous anticipated stack dates were 2/27/20, 2/15/20 (weather issues), and 3/1/20.
Shady Grove	101 Shady Grove Drive Thaxton	195' Monopole	Shady Grove Volunteer EMS	X	X	X	12/27/2019	Ordered on 11/10/19. Anticipated install for live meter is 4/1/20.	MW install anticipated 3/15/20.	Stack was completed on 2/20/20. Previous anticipated stack dates were 2/15/20, 2/14/20, and 2/10/20 (weather issues).
McGhee Rd.	1029 McGhee Rd. Bedford	195' Monopole	Bedford Regional Water Authority	X	X	X	Site work anticipated to begin 3/3/20 - UNKNOWN STATUS. Previously anticipated to begin 2/24/20 and 2/20/20.	Anticipated completion is 4/10/20. Previously anticipated for 2/15/20. Ordered on 11/10/19.	MW install anticipated 4/20/20. Previously anticipated for 3/15/20.	Stack anticipated for 4/20/20. Previous anticipated stack date was 4/15/20.
Boonsboro VFD	1065 Lee Jackson Highway Bedford	195' Monopole	Boonsboro Volunteer Fire and Rescue	X	X	X	Construction on foundation anticipated to take place 3/3/20 - 3/5/20 - UNKNOWN STATUS. Previously anticipated to begin 2/14/20.	Ordered on 12/10/19. Anticipated completion for live power is 3/17/20 - UNKNOWN STATUS. Previously anticipated for 3/1/20.	MW install anticipated 3/15/20.	Stack anticipated for 4/20/20.
Moneta	3303 Horeshoe Bend Rd. Moneta	195' Monopole	Private Land Owner	Lease signed by landowner; awaiting site plan and building permit application from BRT prior to BCBA signature.	SRP approved by Planning Commission 2/18/20. BRT to submit site plan and building documents to County Community Development - UNKNOWN STATUS. Materials not yet submitted; previous anticipated submittal dates were 3/3/20 and 2/27/20.		Construction anticipated to begin 4/1/20.	Ordered on 11/10/19 order. Held to 4/1/20.	Fiber run anticipated 5/1/20.	Stack anticipated for 6/30/20.
Huddleston	2967 Fairview Church Rd. Huddleston	195' Monopole	Bedford County Public Works	X	X	X	11/15/2019	Ordered on 11/1/19. Completed on 12/13/19.	Fiber install and aerial run anticipated 4/1/20. Previously anticipated for 3/15/20.	Construction completion anticipated for 3/7/20. - UNKNOWN STATUS. Moved up from 3/17/20.
New London	1375 West London Park Drive Forest	140' Water Tank	Bedford Regional Water Authority	Pending lease signing - BRT to submit specifications to BRWA for review - UNKNOWN STATUS	X	X	N/A	Ordered on 11/10/19. Completed on 12/15/19.	MW install anticipated 4/1/20.	Construction completion anticipated for 5/10/20.
Wheat Valley	6178 Wheat Valley Rd. Bedford	195' Monopole	Bedford Regional Water Authority	X	Administrative Variance needed for tower. Letters went out to adjacent properties 3/2/20.		Construction anticipated to begin on 35-day delay. Previously anticipated to begin 3/1/20.	Ordered on 11/10/19. Anticipated completion on a 35-day delay. Previously anticipated for 3/1/20.	MW install on a 35-day delay. Previously anticipated for 4/15/20.	Construction completion on a 35-day delay. Previously anticipated for 5/15/20.
Landfill/ Recycle Center	1060 Recycle Road, Bedford	195' Monopole	Bedford County Public Works	Complete	X	X	2/3/2020	Ordered on 11/10/19. Anticipated completion 3/3/20 - UNKNOWN STATUS. Moved up: previously anticipated for 3/15/20.	MW install on a 30-day delay. Previously anticipated 4/20/20.	Construction completion on a 30-day delay. Previously anticipated for 5/15/20.

Complete				Underway				On Hold			
-----------------	--	--	--	-----------------	--	--	--	----------------	--	--	--