

1123 Celebration Avenue
Suite 103
Moneta, Virginia

Voice: 540-328-1970
E-mail: contact@zitel.com
Web: zitel.com



PROJECT STATUS REPORT

PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
06/29/2021	Broadband Phase II-B - Trents Ferry Build	Rodney Gray

STATUS SUMMARY

PROJECT OVERVIEW

TASK	% DONE	START DATE	ESTIMATED COMPLETION DATE	NOTES
Engineering	100%	5/19/2021	6/4/2021	
Permits	75%	5/22/2021	7/9/2021	Waiting on some AEP make ready
Aerial Main Line Materials	95%	6/3/2021	6/30/2021	All in stock, except Bolts
Buried Main Line Materials	90%	6/3/2021	7/6/2021	All In Stock except Interduct
Aerial Main Line Construction	0%	7/8/2021	8/20/2021	
Buried Main Line Construction	0%	7/6/2021	9/16/2021	

BUDGET OVERVIEW

CATEGORY	SPENT	% OF TOTAL	ON TRACK?	NOTES

SCHEDULE RISKS AND OBSTACLES

ISSUE	ASSIGNED TO	DATE
Weather	God	
Phase 2 – Part A installs are increasing	Rodney	
Employment / recruitment	Rodney	

CONCLUSIONS/RECOMMENDATIONS

We are on schedule to complete the main line build 2 weeks before the Sept 30th deadline. We will begin customer drop simultaneously with the build, and will begin them approx. 3 weeks after main lines begin.