

Bedford County/Blue Ridge Towers Broadband Milestone Project Tracker

Site Name	Site Address	Tower Type	Landlord	MS1 SCIP	MS2 Site Acq	MS3 Survey/2C	MS4 Zoning Submittal	MS5 Zoning Approval	MS6 FAA TOW AIR Approval	MS7 FCC Tower Registration
Big Island	1177 Sunset Hill Rd. Big Island, Va. 24526	195' Monopole	Blue Ridge Tower/Bedford Broadband Authority	3/1/2019	3/15/2019	4/15/2019	4/15/2019	6/27/2019	6/1/2019	6/1/2019
Big Island Elementary	1114 Schooldays Rd. Big Island, Va 24526	195' Monopole	Bedford County School System	3/1/2019	3/15/2019	4/15/2019	4/15/2019	6/27/2019	6/1/2019	6/1/2019
Montvale	11575 Lynchburg Turnpike Rd. Montvale, Va. 24122	195' Self Support	Bedford County	3/1/2019	3/15/2019	4/15/2019	4/15/2019	6/27/2019	3/1/2019	N/A
Hardy Collection	1220 Bandy Mill Rd. Hardy, Va 24101	195' Monopole	Bedford County Public Works	3/1/2019	3/15/2019	4/15/2019	4/15/2019	6/27/2019	6/1/2019	6/1/2019
Shady Grove	101 Shady Grove Drive Thaxton, VA. 24174	195' Monopole	Shady Grove Volunteer EMS	3/1/2019	3/15/2019	4/15/2019	4/15/2019	6/27/2019	7/21/2019	7/21/2019
McGhee Rd.	1029 McGhee Rd. Bedford, Va 24523	195' Monopole	Bedford Co. Water Authority	3/1/2019	3/15/2019	4/15/2019	4/15/2019	6/27/2019	7/21/2019	7/21/2019
Boonsboro Elentary School	1065 Lee Jackson Highway Bedford, Va 24503	195' Monopole	Bedford County School System	3/1/2019	3/15/2019	4/15/2019	4/15/2019	6/27/2019	6/5/2019	6/5/2019
Moneta VFD	3340 Horeshoe Bend Rd. Moneta, Va 24121	195' Monopole	Moneta Volunteer Fier Department	3/1/2019	3/15/2019	4/15/2019	4/15/2019	6/27/2019	3/1/2019	3/1/2019
Huddleston	2967 Fairview Church Rd. Huddleston, Va 24104	195' Monopole	Bedford County Waste Authority	3/1/2019	3/15/2019	4/15/2019	4/15/2019	6/27/2019	6/5/2019	6/5/2019
New London	1375 West London Park Drive Forest, Va. 24551	140' Water Tank	Bedford County Water Authority	3/1/2019	3/15/2019	4/15/2019	4/15/2019	6/27/2019	6/15/2019	6/15/2019
Wheat Valley Reservoir	6178 Wheat Valley Rd. Bedford, Va 24523	195' Self Support Tower	Bedford County Water Authority	3/1/2019	3/15/2019	4/15/2019	4/15/2019	6/27/2019	6/1/2019	6/1/2019
Landill/Recycle Center	1060 Recycle Rd. Bedford, Va 24523	195' Monopole	Bedford County Waste Authority	4/15/2019	4/25/2019	5/1/2019	6/21/2019	8/21/2019	6/15/2019	6/15/2019

MS8 Phase I	MS9 SHPO/NEPA	M10 Geotech Report	MS11 Construction Drawings	MS12 Building Permit Submittal	MS13 Tower Order	MS14 Construction Start	MS15 Foundation Complete	MS16 Tower Delivery	MS 17 Electrical Inspection Passed	MS18 Construction Complete	MS19 SITE ON AIR
6/15/2019	7/15/2019	7/5/2019	6/27/2019	7/15/19 Start with a 9/15/19 Completion	6/24/2019	8/1/2019	9/1/2019	9/1/2019	9/15/2019	9/30/2019	10/30/2019
6/15/2019	7/1/2019	7/5/2019	6/27/2019	7/1/2019	6/24/2019	8/1/2019	9/1/2019	9/1/2019	9/15/2019	9/30/2019	10/30/2019
N/A	NA		6/27/2019	7/15/19 Start with a 9/15/19 Completion	N/A	12/1/2019	N/A	N/A	N/A	3/15/2020	4/15/2020
6/15/2019	7/9/2019	7/5/2019	6/27/2019	7/15/19 Start with a 9/15/19 Completion	6/24/2019	12/1/2019	1/15/2020	9/1/2019	2/15/2020	3/15/2020	4/15/2020
6/15/2019	7/9/2019	7/5/2019	6/27/2019	7/15/19 Start with a 9/15/19 Completion	6/24/2019	10/1/2019	11/1/2019	9/1/2019	12/1/2019	12/30/2019	1/30/2020
6/15/2019	7/9/2019	7/5/2019	6/27/2019	7/15/19 Start with a 9/15/19 Completion	6/24/2019	10/1/2019	11/1/2019	9/1/2019	12/1/2019	12/30/2019	1/30/2020
6/15/2019	7/1/2019	7/5/2019	6/27/2019	7/1/2019	6/24/2019	8/1/2019	9/1/2019	9/1/2019	9/15/2019	9/30/2019	10/30/2019
6/15/2019	7/9/2019	7/5/2019	6/27/2019	7/15/19 Start with a 9/15/19 Completion	6/24/2019	12/1/2019	1/15/2020	9/1/2019	2/15/2020	3/15/2020	4/15/2020
6/15/2019	7/15/2019	7/5/2019	6/27/2019	7/15/19 Start with a 9/15/19 Completion	6/24/2019	12/1/2019	1/15/2020	9/1/2019	2/15/2020	3/15/2020	4/15/2020
6/15/2019	7/9/2019	7/5/2019	6/27/2019	7/15/19 Start with a 9/15/19 Completion	N/A	12/1/2019	N/A	N/A	1/15/2020	3/15/2020	4/15/2020
6/15/2019	7/15/2019	7/5/2019	6/27/2019	7/15/19 Start with a 9/15/19 Completion	6/24/2019	10/1/2019	11/1/2019	9/1/2019	12/1/2019	12/30/2019	1/30/2020
7/5/2019	8/15/2019	7/5/2019	6/27/2019	7/15/19 Start with a 9/15/19 Completion	6/24/2019	12/1/2019	1/15/2020	1/30/2020	2/20/2020	3/15/2020	4/15/2020