

Bedford County Broadband - Milestone Tracker							
Site Name	Site Address	Tower Type	Landlord	Real Estate	Site Plan Approved?	Zoning Permit	Building Permit Status
Big Island	1177 Sunset Hill Rd. Big Island, Va. 24526	195' Monopole	Georgia Pacific	Complete	X	8/27/2019	X
Big Island Elementary	1114 Schooldays Rd. Big Island, Va 24526	195' Monopole	Bedford County School System	Complete	X	9/5/2019	X
Montvale	11575 Lynchburg Turnpike Rd. Montvale, Va. 24122	195' Self Support	Bedford County	Complete	X	9/9/2019	X
Hardy Collection	1220 Bandy Mill Rd. Hardy, Va 24101	195' Monopole	Bedford County Public Works	Complete	Submitted, but missing the fall zone letter. Once fall zone letter is received, approval should happen right away.		
Shady Grove	101 Shady Grove Drive Thaxton, VA. 24174	195' Monopole	Shady Grove Volunteer EMS	Complete	X	12/17/2019	X
McGhee Rd.	1029 McGhee Rd. Bedford, Va 24523	195' Monopole	Bedford Regional Water Authority	Anticipated 12/23/19	X	12/17/2019	Submitted, ready for approval on 12/26
Boonsboro VFD	1065 Lee Jackson Highway Bedford, Va 24503	195' Monopole	Boonsboro Volunteer Fire and Rescue	Complete	X	12/17/2019	X
Moneta VFD	3340 Horeshoe Bend Rd. Moneta, Va 24121	195' Monopole	Moneta Volunteer Fire Department	In negotiation - BRT	Unsure what site this will be built on. If moving forward with current proposed site, the fall zone letter is missing. Additionally, an administrative variance needs to be applied for for setback issue (21 day process).		
Huddleston	2967 Fairview Church Rd. Huddleston, Va 24104	195' Monopole	Bedford County Public Works	Complete	X	10/18/2019	X
New London	1375 West London Park Drive Forest, Va. 24551	140' Water Tank	Bedford Regional Water Authority	Anticipated 12/23/19	Not yet submitted - BRT to submit.		
Wheat Valley Reservoir	6178 Wheat Valley Rd. Bedford, Va 24523	195' Monopole	Bedford Regional Water Authority	Anticipated 12/23/19	BRT submitted site plan on 12/20; County will review 12/23		
Landfill/Recycle Center	1060 Recycle Road, Bedford, VA 24523	195' Monopole	Bedford County Public Works	Complete	BRT submitted preliminarily on 12/17. Waiting on final report from George		

	Complete
	Underway
	On Hold